

PROJECT	SOA	WBS	TASK NAME	DOCUMENT NAME: PROJECT SCHEDULE DOC No.				DATE	
				PLANNED MAN DAYS				7. Feb. 2013	
				BASELINE_START DATE	BASE LINE START TIME	BASELINE_FINISH DATE	BASE LINE FINISH TIME	DURATION IN DAYS	Resource_Names
3451213_SCH_SPM_NEWHOR_R0	345_12_13	0	SPECIAL PURPOSE MACHINES	2013-02-05		2013-04-30		85	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	1	ORDER & OFFER RECEIVING	2013-02-05		2013-02-05		1	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	1.01	Reception of order information ,Details From Marketing Dept. / Internal Project Meeting	2013-02-06	9.30AM	2013-02-06	06:30 PM	1	1210
3451213_SCH_SPM_NEWHOR_R0	345_12_13	1.02	Project Knowledge Transfer Meeting	2013-02-06	9.30AM	2013-02-06	06:30 PM	1	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	3	SYSTEM REQUIREMENT UNDERSTANDING / INFORMTION GATHERING	2013-02-06		2013-02-18		13	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.01	Concept preparation	2013-02-07		2013-02-11			
3451213_SCH_SPM_NEWHOR_R0	345_12_13	3.08	System Case Study Site Visit (Day including travelling days)	2013-02-12	9.30AM	2013-02-14	06:30 PM	8	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	3.09	Control System Configuration Validation & Internal Approval	2013-02-14	9.30AM	2013-02-18	06:30 PM	5	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	8.06	Concept approval from customer	2013-02-14		2013-02-18			
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.01	DRAWING PHASE	2013-02-18		2013-02-28		11	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.01	Create Mechanical General Arrangement Drawing	2013-02-18	9.30AM	2013-02-28	01:30 AM	11	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.03	Create Fabrication Drawing	2013-02-18	01:30 PM	2013-02-28	06:30 PM	11	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.01	Create Control Panel General Arrangement Drawing	2013-02-18	9.30AM	2013-02-20	01:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.03	Create Control Panel Wiring Diagram	2013-02-20	01:30 PM	2013-02-20	06:30 PM	1	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.15	Create Input & Output List	2013-02-20	9.30AM	2013-02-20	06:30 PM	1	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	7.17	Create Sequence Operation/Control Philosophy	2013-02-20	9.30AM	2013-02-20	06:30 PM	1	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	8	ENGINEERING DELIVERABLES SUBMISSION, REVIEW & APPROVAL FROM CUSTOMER	2013-02-28		2013-03-04		5	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	8.06	Submission, Review & Approval of Mechanical General Assembly	2013-02-01	9.30AM	2013-03-04	10:30 AM	32	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	8.06	Submission, Review & Approval of Control Panel General Assembly	2013-02-01	9.30AM	2013-03-04	10:30 AM	32	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	8.07	Submission, Review & Approval of Control Panel Wiring Diagram	2013-02-01	10:30 AM	2013-03-04	12:30 PM	32	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	8.09	Submission, Review & Approval of Input/Output List	2013-02-01	12:30 PM	2013-03-04	06:30 PM	32	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	5	Create OF BOM	2013-03-04		2013-03-06		3	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	5.01	Create BOM for PLC Materials	2013-03-04	9.30AM	2013-03-06	06:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	5.02	Create BOM for Control Panels and Operator Station	2013-03-04	9.30AM	2013-03-06	06:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	5.03	Create BOM for Switch Gears and Panel Accessories	2013-03-04	9.30AM	2013-03-06	06:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	5.01	Create BOM for Mechanical Fabrication,Bought out & Local Purchase material	2013-03-04	9.30AM	2013-03-06	06:30 PM	3	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	6	ORDERING OF MAJOR COMPONENTS	2013-03-06		2013-03-08		3	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	6.01	Create Order for PLC Materials	2013-03-06	9.30AM	2013-03-08	06:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	6.02	Create Order for Control Panels and Operator Station	2013-03-06	9.30AM	2013-03-08	06:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	6.03	Create Order for Switch Gears and Panel Accessories	2013-03-06	9.30AM	2013-03-08	06:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	6.01	Create Order for Mechanical Fabrication,Bought out & Local Purchase material	2013-03-06	9.30AM	2013-03-08	06:30 PM	3	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	11	MECHANICAL SYSTEM MANUFACTURING INTERNAL/EXTERNAL	2013-03-08		2013-03-30		23	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	11.01	Mechanical material fabrication inside and outside	2013-03-08	9.30AM	2013-03-30	06:30 PM	23	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	11	CONTROL SYSTEM MANUFACTURING	2013-03-08		2013-03-30		23	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	11.01	Receive Materials from Stores as per Project BOM	2013-03-08	9.30AM	2013-03-15	06:30 PM	8	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	11.02	Panel Component Mounting	2013-03-08	9.30AM	2013-03-20	06:30 PM	13	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	11.04	Control Panel Wiring	2013-03-08	9.30AM	2013-03-30	06:30 PM	23	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	12	MECHANICAL SYSTEM INTERNAL /EXTERNAL INSPECTION	2013-02-12		2013-03-30		47	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	12.02	Raw material inspection	2013-02-12	9.30AM	2013-03-16	06:30 PM	33	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	12.03	Setting , Welding inspection & Surface finish testing	2013-02-12	9.30AM	2013-03-22	06:30 PM	39	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	12.03	Painting & assembling inspection	2013-02-12	9.30AM	2013-03-30	06:30 PM	47	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	14.01	Pneumatic bought out items fixing and testing	2013-02-12	9.30AM	2013-03-25	06:30 PM	42	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	12	CONTROL SYSTEM INTERNAL INSPECTION	2013-03-12		2013-03-16		5	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	12.02	Power On Testing	2013-03-12	9.30AM	2013-03-14	12:30 PM	3	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	12.03	Input & Output Simulation Testing	2013-03-13	12:30 PM	2013-03-14	06:30 PM	2	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	14	FAT with M/S.New Horizon	2013-03-14	9.30AM	2013-03-15	06:30 PM	2	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	14.01	Hardware Inspection and FAT Clearance	2013-03-15	9.30AM	2013-03-15	06:30 PM	1	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	14.02	Software Inspection and FAT Clearance	2013-03-15	9.30AM	2013-03-16	06:30 PM	2	1114
3451213_SCH_SPM_NEWHOR_R0	345_12_13	15	FINETUNING ON THE SYSTEM, IF ANY BASED ON INSPECTION	2013-03-30		2013-04-12		14	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	15.04	As Shipped Drawing Preparation Based on the FAT	2013-03-30	9.30AM	2013-04-12	06:30 PM	14	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	16	PACKING AND FORWARDING FOR DESPATCH	2013-04-12		2013-04-12		1	
3451213_SCH_SPM_NEWHOR_R0	345_12_13	16.01	Packing Wood Ordering & Reception	2013-04-12	9.30AM	2013-04-12	06:30 PM	1	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	16.02	Preparation of Packing List	2013-04-12	9.30AM	2013-04-12	12:30 PM	1	101
3451213_SCH_SPM_NEWHOR_R0	345_12_13	16.03	All project material Packing and Shipping Forward	2013-04-12	12:30 PM	2013-04-12	06:30 PM	1	101